

COIN STATION TEST LINE SD-1C297-01
TESTS AND TROUBLE LOCATING PROCEDURES
COMMON SYSTEMS

1. GENERAL

1.001 This addendum supplements Section 201-833-501, Issue 7. Place this pink sheet ahead of Page 1 of the section.

1.002 This addendum is issued for the following reasons:

- (a) To remove (with DTF) in paragraph 1.04
- (b) To add paragraph 1.08 for testing No. 5 cross-bar coin station
- (c) To add 158A card extender to Apparatus
- (d) To correct, add, and delete information in Tests B, C, D, H, J, K, and L.

2. CHANGES TO SECTION

2.001 On Page 2, line 11 of paragraph 1.04, remove "(with DTF)."

2.002 On Page 3, add paragraph 1.08 to read as follows: "When testing from a No. 5 crossbar coin station, the MB switch must be operated at the CSTL and the MB lamp lights at the miscellaneous circuit (SD-25574-01). When the MB switch is released, the MB lamp extinguished."

2.003 On Page 4, add paragraph 2.20 to read as follows: "158A card extender."

2.004 On Page 9/10, in comment statement between Steps 19 and 20, add "momentarily" after "operates." Also, replace information in Step 20 with the following: "To check the reception of legal digits, when using a coin station with a rotary dial, go to Step 8, Test D. When using a TOUCH-TONE® dialing station, remove insulators from RET and COL relays and go to Step 5, Test H."

2.005 On Page 14, Step 72, add "immediately" to step to read as follows: "from TMR3 relay

and immediately operate." Also, remove "HI-LO" from comment statement between Steps 82 and 83.

2.006 On Page 17, Step 140, change "signle" to "single." Also, add two beeps to Step 146 to read as follows: "one, two, or three beeps."

2.007 On Page 19/20, add a lead-in circle to Step 8 to read as follows: "Test B Step 20."

2.008 On Page 21/22, move comment statement between Steps 31 and 32 to between Steps 32 and 33.

2.009 On Page 37, Step 4, remove "(DTF)." Also, add a lead-in circle to Step 5 to read as follows: "Test B Step 20." Also, add Step 8.1 between Step 8 and Step 9 to read as follows: "Deposit Initial Rate."

2.010 On Page 44, Table 1, add Step 4 to read as follows: "Make sure 1C1 or 1C2 set has less than office maximum loop resistance wired."

2.011 On Page 45, revise comment statement between Steps 47 and 48 to read as follows: "P1, P2, P5, CAL2, GRT relays operated (P3 relay also operated if coin station is rotary dial)."

2.012 On Page 47/48, remove Step 7 and renumber Steps 8 through 67 to Steps 7 through 66, respectively.

2.013 On Page 49/50, change new Step 19 to read as follows: "Did P1, P2, and P5 relays operate (P3 relay also operates if coin station is rotary dial)." Also, in the comment statement between new Step 19 and new Step 21, add "CAL2 and GRT relays operate" to end of statement.

2.014 On Page 51, change new Step 24 to read as follows: "Did RT relay operate."

2.015 On Page 52, new Step 31, change end of statement to read "from TMR1 and AUX1 relays (if blocked)."

NOTICE

Not for use or disclosure outside the
Bell System except under written agreement

ADDENDUM 201-833-501

2.016 On Page 55, add the following at the end of Step 18: "For CF telephone set, deposit initial rate."